

# *FIELD REPORT - Electrical*

**TO:** Frank John Di Stefano, ADG  
**CC:** Cecilia Vaniman, MSU  
Don Platisha, CMS

**Date of Visit:** 4/4/12  
**Project:** MSU Cooley Lab Renovation  
**GDP Job No.:** 100104  
**Location:** Bozeman, MT  
**Contractor:** Dick Anderson Construction, Liberty Electric  
**Present at Site:** Brad Kauffman (GPD), Dave Broquist (GPD), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC), Eric Goroski (Liberty), Cecilia Vaniman (MSU)



## **Purpose of Visit:**

The purpose of the visit was to walk the site to observe construction progress and attend the construction meeting. GPD arrived at the site at 8:00AM, talked with the contractors and toured the building. We then attended the construction meeting from 10:00AM to 11:30AM and toured the site again afterwards. We left the site at approximately 1:00PM.

## **Project Status:**

- Device installation has begun on 4<sup>th</sup> floor (receptacles and switches)
- Rough in and branch circuit wiring completed, basement through fourth floors
- All panels and gear installed, basement through fourth floors

## **Upcoming Work:**

- Penthouse panels and mechanical connections
- Corridor cabletray installation
- Tele/data installation (MSU ITC)
- Generator installation
- Light fixture installation

## **Deficiencies/Other Items:**

- There were no deficiencies noted.
- It was discussed that “permanent” power will need to be on-line soon to allow for mechanical equipment to be running by May.

**END REPORT**