

FIELD REPORT - Electrical

TO: Frank John Di Stefano, ADG
CC: Cecilia Vaniman, MSU
Don Platisha, CMS

Date of Visit: 5/09/12
Project: MSU Cooley Lab Renovation
GDP Job No.: 100104
Location: Bozeman, MT
Contractor: Dick Anderson Construction, Liberty Electric
Present at Site: Brad Kauffman (GPD), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC), Eric Goroski (Liberty), Cecilia Vaniman (MSU)



Purpose of Visit:

The purpose of the visit was to walk the site to observe construction progress and attend the construction meeting. I arrived at the site at 8:00AM, talked with the contractors and toured the building. I then attended the construction meeting at 9:00AM and toured the site again afterwards. I left the site at approximately 11:00AM.

Project Status:

- Device installation has begun on 4th and 3rd floors (receptacles and switches)
- Rough in and branch circuit wiring completed, basement through fourth floors
- All panels and gear installed, basement through fourth floors
- Duct detectors are in the process of being replaced throughout the building

Upcoming Work:

- Penthouse panels and mechanical connections
- Device installation
- Final connections to corridor cabletray
- Tele/data installation (MSU ITC)
- Generator installation
- Light fixture installation
- Fire alarm trim-out

Deficiencies/Other Items:

- There were no deficiencies noted.

END REPORT