

# *FIELD REPORT - Electrical*

**TO:** Frank John Di Stefano, ADG  
**CC:** Cecilia Vaniman, MSU  
Don Platisha, CMS

**Date of Visit:** 8/16/11  
**Project:** MSU Cooley Lab Renovation  
**GDP Job No.:** 100104  
**Location:** Bozeman, MT  
**Contractor:** Dick Anderson Construction, Liberty Electric  
**Present at Site:** Brad Kauffman (GPD), Dave Broquist (GPD), Eric Goroski (Liberty), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC)



## **Purpose of Visit:**

The purpose of the visit was to check on construction progress, meet the contractors, conduct a brief walkthrough, and attend a short coordination meeting with the mechanical and electrical contractors. We arrived at the site at 1:00PM and attended the construction meeting until 2:30PM. We then left the site for about an hour, but came back and toured the site until 4:30PM.

## **Project Status:**

- Electrical demolition work is mostly completed except for the electrical vault in the basement.
- Temporary lighting and construction power is installed.
- Installation of conduits and boxes in new walls has begun.

## **Upcoming Work:**

- Conduit and box rough-in
- Branch panelboard installation
- Light fixture rough-in

## **Deficiencies:**

- There were no deficiencies noted.

**END REPORT**