

# ***FIELD REPORT - Electrical***

**TO:** Frank John Di Stefano, ADG  
**CC:** Cecilia Vaniman, MSU  
Don Platisha, CMS

**Date of Visit:** 8/31/11  
**Project:** MSU Cooley Lab Renovation  
**GDP Job No.:** 100104  
**Location:** Bozeman, MT  
**Contractor:** Dick Anderson Construction, Liberty Electric  
**Present at Site:** Brad Kauffman (GPD), Dave Broquist (GPD), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC), Kirk Scheel (DAC), Cecilia Vaniman (MSU), Frank John Di Stefano (ADG)



## **Purpose of Visit:**

The purpose of the visit was to attend multiple meetings and walk the site to observe construction progress. I arrived at the site at 8:00AM and attended a meeting with MSU, ADG and Kenco Security regarding the door hardware and alarms. Then the construction meeting started at 10:00AM and lasted until 12:00PM. I met with the electrician after the meeting and toured the site until 1:00PM.

## **Project Status:**

- 4<sup>th</sup> floor rough-in is about 50% complete.
- 3<sup>rd</sup> floor rough-in has begun.

## **Upcoming Work:**

- Conduit and box rough-in
- Branch panelboard installation
- Light fixture rough-in
- Electrical primary work and new exterior transformer

## **Deficiencies:**

- There were no deficiencies noted.

**END REPORT**