

FIELD REPORT - Electrical

TO: Frank John Di Stefano, ADG
CC: Cecilia Vaniman, MSU
Don Platisha, CMS

Date of Visit: 10/06/11
Project: MSU Cooley Lab Renovation
GDP Job No.: 100104
Location: Bozeman, MT
Contractor: Dick Anderson Construction, Liberty Electric
Present at Site: Brad Kauffman (GPD), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC), Eric Goroski (Liberty)



Purpose of Visit:

The purpose of the visit was to walk the site to observe construction progress. I arrived at the site at 1:00PM. I talked with the contractors and then toured the building. I departed the site at 4:00PM.

Project Status:

- 4th and 3rd floor conduit rough-in is about 80% complete
- Work on other floors is beginning
- Basement electrical room is being prepared for new primary cutover

Upcoming Work:

- Branch panelboard installation
- Basement switchboard installation
- Electrical primary work and new exterior transformer
- Site work (underground feeders and generator pad)

Deficiencies:

- There were no deficiencies noted.

END REPORT