

# ***FIELD REPORT - Electrical***

**TO:** Frank John Di Stefano, ADG  
**CC:** Cecilia Vaniman, MSU  
Don Platisha, CMS

**Date of Visit:** 10/26/11  
**Project:** MSU Cooley Lab Renovation  
**GDP Job No.:** 100104  
**Location:** Bozeman, MT  
**Contractor:** Dick Anderson Construction, Liberty Electric  
**Present at Site:** Brad Kauffman (GPD), Don Platisha (CMS), Greg Schermele (DAC), Eric Goroski (Liberty), Cecilia Vaniman (MSU), Frank Di Stefano (ADG)



## **Purpose of Visit:**

The purpose of the visit was to walk the site to observe construction progress and attend a construction meeting. I arrived at the site at approximately 8:00AM, talked with the contractors, attended the construction meeting, and then toured the building. I departed the site at 11:30AM.

## **Project Status:**

- 4<sup>th</sup> and 3<sup>rd</sup> floor conduit rough-in is complete and second and first floor work is underway.
- Most branch panels have been installed (just the enclosures, not the interiors).
- Basement electrical room floor has been poured and is awaiting new electrical gear installation.
- Outdoor underground conduit is installed. The new transformer vault is installed. The cut-over to the new transformer will be on November 7<sup>th</sup>.

## **Upcoming Work:**

- Basement switchboard installation
- Electrical primary cut-over
- Branch circuit conductor installation
- Panelboard interior installations

## **Additional Items:**

- Please note that there are upcoming field modification drawings indicating rough-in for door hardware changes and/or additions. There are some conduits in the East side 4<sup>th</sup> floor stairwell that should be recessed in the new concrete. Also, the door going into the first floor IT room should be shifted approximately 4" to the North.

## **Deficiencies:**

- There were no deficiencies noted.

**END REPORT**