

# *FIELD REPORT - Electrical*

**TO:** Frank John Di Stefano, ADG  
**CC:** Cecilia Vaniman, MSU  
Don Platisha, CMS

**Date of Visit:** 12/01/11  
**Project:** MSU Cooley Lab Renovation  
**GDP Job No.:** 100104  
**Location:** Bozeman, MT  
**Contractor:** Dick Anderson Construction, Liberty Electric  
**Present at Site:** Brad Kauffman (GPD), Don Platisha (CMS), Tim Tholt (DAC), Greg Schermele (DAC), Eric Goroski (Liberty)



## **Purpose of Visit:**

The purpose of the visit was to walk the site to observe construction progress. I arrived at the site at approximately 3:00PM, talked with the contractors and then toured the building. I departed the site at 4:45PM.

## **Project Status:**

- First through fourth floor conduit rough-in is close to complete.
- Third floor branch circuit wiring is about 75% complete.
- Most branch panels have been installed.
- Basement electrical room gear is mostly installed.
- Outdoor pad mount transformer and associated primary is installed.

## **Upcoming Work:**

- Branch circuit conductor installation
- Generator installation
- Panelboard interior installation
- Device installation
- Light fixture installation

## **Deficiencies:**

- There were no deficiencies noted.

**END REPORT**