

EWA - NOT SIGNED @ A&E

5/28/13

1.) STONE around HEARTH & FIREPLACE SURROUNDED
Plains, MT - Quarry - STONE) ALLOWANCE

RESP

- Comma Q - has no spec.
750⁰⁰ / ton ton 10k ALLOWANCE

- MOBILIZATION

Constr. MTG TUES. @ 10 AM
ON-SITE

COMMUNIZATION - CHAIN

BL/CQ TO FORWARD

- Pre - Con.

- CIVIL - SITE
- Concrete
- Drilled Piers

- SITE STAGING

- MEETING MIN.

- DAC TO ISSUE - NEXT DAY
- Schedule - GS
- Action Item list
- CCD -

(A)

- RFI LOGS - comma Q
- SUBMITTAL LOGS - COMMA Q / DAC
- A) MEM - Pre-submittal mtg for Controls pkg
 - Pre-Installation
 - other requirements

Design

- Donor Signage - MODULAR
- Terra Cotta (-size)
- FIRE SAFING
- Dri-Therm / steam piping & access.

* MSU submittals are informational only

TURN-AROUND on submittal 7-10 days

- Food Services Pkg -

- Generic Equip. & LAYOUT in Documents

Action item
open

VENDOR PKG - OPEN NO RFP YET 3 MONTHS

↳ UTILITY REQUIREMENTS

- POWER / WATER / SEWER

- Final BLDG Committee Decisions - ♦ Finalized & Reviews

ITC - Provided BUDGET \$ - in GMP NOW

DAC → Electrical Contractor - review communication's scope of work - with sub/c

(B)

BID

- ALTERNATE ORDER PRIORITY

→ FURNITURE & BLINDS (FIRST ^{MSU} WS)

A.) MSU DD - has list

⇒ IT - EQUIPMENT PURCHASE BY MSU -

AV - EQUIPMENT " " -

IRRIGATION

- rework @ MAIN LINE IRRIGATION

(A) - SCOPE OF WORK IN DOCUMENTS

ALSO MCKINSTRY IS DOING UPGRADES

CONCERN WITH SW CORNER MAINTAINING SERVICE TO
AREA/

- Geo Wells discussion about separating pkg &
FOR Piping/Drilling Pkg needs to be clear
regarding scope of work delineations, intent was
to have site work to manifolds in basement.

STEAM rework & outage schedule

- INSTALL piping up to connection point

- prior to putting outage in place

(C)

Review Fee Paid

BUDG PERMIT - COB & WATER SAVINGS Calc. Needed
NO Permit - MSU NEEDS TO FINAL

SW PPP - not in Place is it needed for
Steam work

COB - city inspections - Kevin try & walk
with + minimize problems

↳ 5 day work week ↴

- Define 5 mock-up visits

DAC TO DEFINE FOR COMMA Q

SCHEDULE -

→ QUALITY CONTROL TEST

3M donated materials

Site STAGING WALK THRU -

1. Tree size & Access

- Bozenan Tree will trim if
needed / NOT MSU.

(10)

LEED

- Design submitted Friday

- ONGOING SCHEDULE DAC

FSC casework can achieve / but
Not Regional materials

COB OR

- JABS-HALL NAMING CONVENTION!

OFFICIAL ^{NAME} - JABS HALL

→ EQ still concern of ^{Bldg} Permit questions
NOT ON HOLD PENDING
MSU INPUT

Thurs. Quonset Bid opening JUNE 6th
(B.D TAB -
B.D OPENING -)

(E)