DICK ANDERSON CONSTRUCTION, INC

Number: 107

05/12

RFI 107 POTENTIAL IMPACTS Project: COOLEY LABORATORY RENOVATION Cost Impact: Yes Job: 3146 COOLEY LAB, PPA# 10-0023 Schedule Impact: No Customer: **STOFMT** MSU BOZEMAN Issued To: CONSTRUCTION MANAGEMENT SERV. P.O. BOX 7274 BOZEMAN, MT 59715 Attention: Coordination copies to: DONALD J. PLATISHA Phone/Fax: 406 585-0611 / 406 585-2698 Condensate Line From Item: Type: Mechanical ARC Reference: M3.1 Detail 1 Spec. Section: Attachments: **Description of Request** QUESTION: The Steam Condensate Line from ARC is a 2 ½" Line. Detail 1 of M3.1 reduces the line size to 1" after ST-7. Is this correct? WPH 04/12/12 TIM THOLT Respond By: By:

Response

The drawing is not correct. The 2 %" pumped condensate line must be piped across the Cooley mechanical room and connected to the condensate return main at the tunnel in a location downstream of the discharge from the new condensate pump (CP-1) serving Cooley Lab. Note that this is pumped condensate and so can be run without slope and offset vertically as required. Piping can be the same as the existing piping (ASTM A53 ERW, schedule 80) and does not need to be seamless (ASTM A106).

Signed: _	Dave Broquist	Date:	4-13-2012
Proceed as Indicated: _		Date:	