DICK ANDERSON CONSTRUCTION, INC

Number: 114

Date	Iss	ued:	04/17/12

RFI 114					
Project:	COOLEY LA	COOLEY LABORATORY RENOVATION		POTENTIAL IMPACTS	
Job:	3146	COOLEY LAB, PPA# 10-0023		Cost Impact: No Schedule Impact: No	
Customer:	STOFMT	MSU BOZEMAN		Concado Impaol. No	
Issued To:	CONSTRUC P.O. BOX 72 BOZEMAN,				
Attention:	DONALD J.	PLATISHA	Coordination copies to:		
Phone/Fax:	406 585-06	11 / 406 585-2698			
Item:	UNDERGRO	OUND PIPING INSULATION	Туре: МЕСН		
Reference:	M2.0.2		Spec. Section:		
Attachments:					
			Description of Request		
QUESTION: Is the buried 6"	cooling tower wate	r supply and return lines to the Cooling Towe	er required to be insulated? If so what typ	pe and size should be used.	
WILLIAMS					
Respond By:	04/20/12	By: TIM THOLT			

Response

None of the condenser water piping is specified to be insulated. It will be between 65 and 95 F

Signed: _	Dave Broquist	Date:	4-19-2012
Proceed as Indicated:		Date:	