

RFI 46

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN
Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

POTENTIAL IMPACTS
Cost Impact: Yes
Schedule Impact: No

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: Level 5 Wall Finishes

Type: ARCH/STRUC

Reference:

Spec. Section:

Attachments:

Description of Request

QUESTION:
At what areas or rooms is a level 5 wall finish desired?

Respond By: 10/19/11 By: TIM THOLT

Response

Level 5 or a High Build system such as " Tuff hide" required locations are as follows;

in general all office and public spaces ;

Rooms - Corridor - Vestibules = 002, 003, 004, 103, 105, 107, 120, 202, 203, 204, 205, 302, 303, 304 , 305
402, 403, 404, 405, 417 walls that have gypboard finishes.

Offices - 221, 220, 219, 218, 217, 216, 215, 214, 213, 315 & Conference Rm 212 .

Signed: _____ Date: _____

Proceed as Indicated: _____ Date: _____

Owner Authorized Representative