## **DICK ANDERSON CONSTRUCTION, INC**

Number: 49

POTENTIAL IMPACTS

Date Issued: 10/19/11

RFI 49

Project: COOLEY LABORATORY RENOVATION

COOLEY LAB, PPA# 10-0023 Cost Impact: Yes
Schedule Impact: No

Customer: STOFMT MSU BOZEMAN

Issued To: CONSTRUCTION MANAGEMENT SERV.

P.O. BOX 7274 BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA Coordination copies to:

Phone/Fax: 406 585-0611 / 406 585-2698

Item: Missing Anchor Supports in Knee Braces Type: ARCH/STRUC

Reference: 6/3.0 Spec. Section:

Attachments:

Job:

**Description of Request** 

QUESTION:

The two anchor bolts on the furthest east/west knee braces on the south and north elevation do not penetrate into concrete, as they are in the void space between the brick facade and the concrete wall on the east and west elevation.

Respond By: 10/26/11 By: TIM THOLT

Response

The two expansion bolts are not required structurally.

Jerome Gannon 10/20/11

Signed:	Date:	
Proceed as Indicated:	Date:	