

DICK ANDERSON CONSTRUCTION, INC

Date Issued: 02/14/12

RFI 88

Project: COOLEY LABORATORY RENOVATION
 Job: 3146 COOLEY LAB, PPA# 10-0023
 Customer: STOFMT MSU BOZEMAN
 Issued To: CONSTRUCTION MANAGEMENT SERV.
 P.O. BOX 7274
 BOZEMAN, MT 59715

POTENTIAL IMPACTS

Cost Impact: No

Schedule Impact: No

Attention: DONALD J. PLATISHA
 Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: RECEPTACLES IN SERVER ROOMS

Type: OWNER

Reference: 2/E2.1, 2/E2.2, 2/E2.3, 2/E2.4

Spec. Section:

Attachments:

Description of Request

QUESTION:

There is a note on the electrical plans to coordinate the receptacle type that will attach to the owner provided IT racks in all data rooms and the server room on the second floor. Please advise on what type of receptacle is needed for these racks.

LIBERTY ELECTRIC

Respond By: 02/21/12 By: TIM THOLT

Response

PER SITE VISIT BY MSU IT

LOCATION OF ELECTRICAL OUTLETS AND TYPE WAS ESTABLISHED AS A STANDARD 110V RECEPTACLE. LOCATION STANDARD HEIGHT OFF THE FLOOR AND MIDPOINT OF NORTH WALL WILL BE ADEQUATE.

Signed: DON PLATISHA Date: 2-28-12

Proceed as Indicated: _____ Date: _____

Owner Authorized Representative