

RFI 126

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

POTENTIAL IMPACTS

Cost Impact: No
Schedule Impact: No

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: SHELVING AT CENTER ISLANDS

Type:

Reference: A QL3.2

Spec. Section:

Attachments:

Description of Request

QUESTION:
Per detail and as provided the plastic laminate shelving at the islands is banded on the front and two side edges. The back edge is sealed but not banded. The "Raw" edge will be visible if the shelves are adjusted at different heights or reconfigured . Please confirm these shelves do not require edgebanding?

Respond By: 05/29/12 By: TIM THOLT

Response

These shelves do require edgebanding please review RFP 52.

Signed: D. Platisha Date: 6/14/2012

Proceed as Indicated: Date:

Owner Authorized Representative