DICK ANDERSON CONSTRUCTION, INC

07/28/2012

Date:

Date:

RFI 135			
Project:	COOLEY LA	BORATORY RENOVATION	POTENTIAL IMPACTS
Job:	3146	COOLEY LAB, PPA# 10-0023	Cost Impact: Yes Schedule Impact: No
Customer:	STOFMT	MSU BOZEMAN	
Issued To:	CONSTRUCTION MANAGEMENT SERV. P.O. BOX 7274 BOZEMAN, MT 59715		
Attention: Phone/Fax:		DONALD J. PLATISHA Coordination copies to: 406 585-0611 / 406 585-2698	
Item:	INDUSTRIAL WASTE LINE RM 407		Type: ARCH/STRUC
Reference:	A1.9, M2.4.2		Spec. Section:
Attachments:	ATTACHED PICTURE		
Description of Request QUESTION: There is an industrial waste line that is not enclosed in a wall or under cabinetry in Rm. 407 the waste line serves the fume hood in Rm 408 and could not run in the wall because of the concrete beam below. The space where the industrial line is run is allocated for a future bio-safety cabinet. RECOMMENDATION: Place cabinetry in this location to cover up the industrial waste line (possibly the cabinetry that is not being installed in Rm 011) or fur out the wall in this location to make it look like a column.			
Respond By:	07/13/12	By: TIM THOLT	
Response			

NO ACTION IS REQUIRED AT THIS TIME.

Signed: _____D.Platisha

Proceed as Indicated: