

RFI 71

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

POTENTIAL IMPACTS
Cost Impact: No
Schedule Impact: No

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: Insulation in CMU Walls **Type:** ARCH/STRUC
Reference: M.1/A0.7 **Spec. Section:**
Attachments:

Description of Request

QUESTION:
Wall type M.1 shows non-structural grouted cells to be filled with silicone treated perlite loose fill insulation. Is it permissible to fill the non-structural cells with grout in-lieu of using perlite?

Respond By: 01/10/12 **By:** TIM THOLT

Response

USE OF GROUT IS AN ACCEPTABLE ALTERNATIVE TO ACHIEVE THE REQUIRED FIRE RATING.

Signed: FRANK JOHN DI STEFANO **Date:** 1-4-12

Proceed as Indicated: _____ **Date:** _____

Owner Authorized Representative