

RFI 91

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

POTENTIAL IMPACTS
Cost Impact: Yes
Schedule Impact: No

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: ARC STEAM LINE Type: ARCH/STRUC
Reference: M2.0.3, A1.1 Spec. Section:

Attachments:

Description of Request

The steam plumbing for ARC and the water service for Cooley Hall interfere with doorway 007. Pipes running through this chase are a 6" steam pipe with 4" of insulation per side, a 3" domestic water main with 1-1/2" a side of insulation, industrial water service 2-1/2" with 1-1/2" a side of insulation, a 3" condensate line iwth 2" a side of insulation, and several 3/4" lines with 1" per side insulation. It also appears that doorway 007 has a conflict with duct work intake on the north wall at grid line 6. There is not room to move the steam generators enough south to accomodate doorway and fit in piping.

Respond By: 02/23/12 By: TIM THOLT

Response

Move Door 007 24" to the south.

Signed: Donald Platisha Date: 2/29/12

Proceed as Indicated: Date:

Owner Authorized Representative