

RFI 92

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

POTENTIAL IMPACTS
Cost Impact: Yes
Schedule Impact: No

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: ARC Steel Beam Type: ARCH/STRUC
Reference: Detail 3 S2.7 Spec. Section:

Attachments:

Description of Request

Due to the Elevator Addition dimension changes the W8 X 18 is too short. This beam needs to be lengthened 14" to accommodate the revisions making the total length of the revised W8 - +/- 83" in total length . Will the sizing of this beam need to be revised OR is the W8 X 18 adequate.

Respond By: 02/24/12 By: TIM THOLT

Response

A W8x18 that is 14" longer will be adequate.

Jerome Gannon 2/22/12

Signed: _____ Date: _____

Proceed as Indicated: _____ Date: _____

Owner Authorized Representative