## DICK ANDERSON CONSTRUCTION, INC

RFI 124						
Project:	COOLEY LA	BORATORY R	ENOVATION	P(	POTENTIAL IMPACTS	
Job:	3146 COOLEY LAB, PPA# 10-0023				Cost Impact: No Schedule Impact: No	
Customer:	STOFMT	MSU BOZE	U BOZEMAN			
Issued To:	CONSTRUCTION MANAGEMENT SERV. P.O. BOX 7274 BOZEMAN, MT 59715					
Attention:	DONALD J. PLATISHA			Coordination copies to:	ordination copies to:	
Phone/Fax:	406 585-0611 / 406 585-2698					
<sup>™</sup> Item: FIRE SPRINKLER IN TRANSFORMÒÜÁXŒ∿ŠVÁ Type: FIRE PROVÒÔVOJÞ						
Reference:	A0.3, FP1.0			Spec. Section:		
Attachments:						
Description of Request						
QUESTION: Contract documents show sprinklers(FP 1.0) inside Transformer Vault 006. NFPA 13 (2007 edition) paragraph 8.15.10.3 permits sprinklers to be omitted from electrical equipment rooms when ALL of the following requirements are met : 1) The room is dedicated to electrical equipment only. 2) Only dry-type electrical equipment is used. 3) Equipment is installed in a 2-hour fire-rated enclosure including protection for penetrations. 4) No combustible storage is permitted to be stored in the room. The room currently only has a 1-hour rating (sheet A0.3) but complies with all ot@r requirements. Please confirm that a sprinkler shall be installed in this transformer vault.						
FEDERAL FIRE PROTECTION						
Respond By:	05/29/12	By:	TIM THOLT			

Response

Signed: \_

Date:

Date: