

RFI 121

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

POTENTIAL IMPACTS

Cost Impact: No
Schedule Impact: No

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: OUTLETS DATA BEHIND FUME HOOD Type: ELEC
Reference: 2/E2.1, 2/E2.3, QL1.1, Spec. Section:
Attachments: picture

Description of Request

QUESTION:

Electrical outlets and data outlets located on the first floor grid 4.5 and A.5 and third floor grid 5 and A.5 are partially covered by the fume hoods in these locations. See attached picture with the fume hood cover on roughly half of the outlet will be covered.

RECOMMENDATION:

Blank off these electrical and data outlets . These boxes cannot be completely taken out as they will serve as junction boxes for other electrical outlets. Additional electrical outlets and data are located on the opposite side of the wall, additionally the fume hoods have electrical outlets on the exterior of the fume hood that can be used. If an additional data outlet is needed in this locations recommend providing an outlet above the fume hood.

Respond By: 05/23/12 By: TIM THOLT

Response

It is acceptable to provide blank cover plates over these devices.

Response by: Brad Kauffman (GPD) on 16 May, 2012.

Signed: _____ Date: _____

Proceed as Indicated: _____ Date: _____

Owner Authorized Representative

