

RFI 45

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

POTENTIAL IMPACTS
Cost Impact: Yes
Schedule Impact: No

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: Unit Ventilator in ARC Type: MECH
Reference: M2.1.2, A1.3 Spec. Section:
Attachments:

Description of Request

QUESTION:
1) Can the unit ventilator that is currently in corridor 125 and will ultimately be enclosed into storage room 126 be removed and given to MSU?
2) With this unit ventilator removed will additional heating be needed in corridor 125 and storage room 126?

Respond By: 10/19/11 By: TIM THOLT

Response

The cabinet heater can be removed. GDP will issue an RFP to place a new horizontal cabinet heater at the ceiling of this space and reconnect to the existing electrical and heating water piping that serve the existing unit. When removing the existing unit, the piping and electrical should be terminated such that they are most easily modified to serve the replacement unit.

Signed: Dave Broquist, GDP Date: 10-13-11

Proceed as Indicated: _____ Date: _____

Owner Authorized Representative