

RFI 55

Project: COOLEY LABORATORY RENOVATION
Job: 3146 COOLEY LAB, PPA# 10-0023
Customer: STOFMT MSU BOZEMAN

POTENTIAL IMPACTS
Cost Impact: No
Schedule Impact: No

Issued To: CONSTRUCTION MANAGEMENT SERV.
P.O. BOX 7274
BOZEMAN, MT 59715

Attention: DONALD J. PLATISHA
Phone/Fax: 406 585-0611 / 406 585-2698

Coordination copies to:

Item: MOBILE BENCH SERVICES Type: ARCH/STRUC
Reference: 4/QL3.1, M2.1.1, M2.4.2 Spec. Section:

Attachments:

Description of Request

QUESTION:
The note on 4/QL3.1 states, "VAC (V) and AIR (A) ARE NOT PART OF THE "HOUSE" SERVICES; THE VALVE ARE ONLY PART OF THE CASEWORK SYSTEM."

The Mechanical Drawings M2.1.1 through M2.4.2 provide only air and gas services to the Mobile Benches. Please confirm VAC is not to be provided to these benches.

Please confirm ISEC is to provide benches pre-piped as show with G, A, & V for future purposes.

ISEC

Respond By: 11/24/11 By: TIM THOLT

Response

Air and gas services are required at the mobile benches. The note on 4/QL3.1 should be corrected to reflect such. The benches have all three valves as does the connection panel overhead so all should be fine.

No VAC is required.

Signed: Mark Osborn Date: 11/21/11

Proceed as Indicated: _____ Date: _____

Owner Authorized Representative